



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	6/24/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Land-Tek, HO
REPORT NO.	112	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 159 OF 260 CALENDAR DAYS (added by CO #4 – 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 66°F -102°F

HOURS OBSERVED: 9:00 to 10:30 am and 12:30 to 1:00 pm
 VISITORS ON SITE: Vinyard,

WORK DESCRIPTION: RMCI placing backfill at the north side of channel 3" irrigation crossing east of Comanche. They are also working with traffic to leave outside closures up over the weekend. Guzman made removals of asphalt on Comanche for AAI to pave on Monday. LandTek placed PVC glued joint pipe under the channel at the east crossing. Scotts Fence will finishing priming at welds and scratched areas and will paint the entire length of the sill wall fence. HO poured C&G on the NW side of Comanche and Sidewalk at the NE end of bridge. Peerless trenching for Wall "B" and will get compaction and start placing steel on Monday.



Main irrigation line has been placed here. There is some of the debris pulled from the trench.