



Construction Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	7/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless (II), Guzman, Scotts Fence, Cartesian, Leescape
REPORT NO.	117	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 166 OF 260 CALENDAR DAYS (added by CO #4 - 7 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:30 am to noon

WEATHER: Pt Cloudy 64°F -95°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to place piping at the water harvesting tanks and to backfill. Peerless continues to backfill on Wall "C" and has started the first course on Wall "B". They will be grouting on Monday. Leescapes on site bringing in materials to begin seat wall next week. Scotts fence painting and cleaning up the area north of the church parking lot.
