



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	
REPORT NO.	15	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 22 OF 240 CALENDAR DAYS
DAY 22 OF 120 CALDENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm
 WEATHER: Clear, 23°F - 32°F

HOURS OBSERVED: 1:30 to 2:30 (Includes DFR)
 VISITORS ON SITE: Pat Conley

WORK DESCRIPTION: Contractor fencing yard and clearing and grubbing. Guzman removing channel lining from downstream of California to upstream of San Pedro (20+50). Guzman has one truck hauling off debris. Contractor stopped above San Juan Chama Utility. The project signs on California were not up yet but Contractor says they will be shortly.



Chava removing channel lining this photo looking east towards California.



Chava removing channel lining this photo looking west towards San Pedro