



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Cartesian
REPORT NO.	17	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 24 OF 240 CALENDAR DAYS

DAY 24 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm

HOURS OBSERVED: 1:00pm to 3:00pm (Includes DFR)

WEATHER: Cloudy, 17°F - 42°F

VISITORS ON SITE: None

WORK DESCRIPTION: RMCI continues to setup their yard and today placed a trailer w/generator. Cartesian Survey - on site today; arriving about noon. Guzman continues to remove channel lining and hauling out debris with three trucks. The hoe ram fell back mid day and began demo on the bottom slab. (Punching holes but not removing) They have not yet placed the earth berm upstream and therefore the bottom will be saturated.



Contractor placed detour signs and sidewalk closed signs. In the back ground you can see contractor yard coming together.



Guzman Trucks turning in parking lot and onto trail.