



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	9/30/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Leescape, Land Tek, Guzman, Cartesian
<b>REPORT NO.</b>	180	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 257 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 54°F -79°F

HOURS OBSERVED: 9:00 am to 1:30 pm  
 VISITORS ON SITE: None

**WORK DESCRIPTION:** RMCI continues to weld on the new shade structure. They are also working on the cables and eye bolts at the WQS. JD Inspection is scheduled back on Monday. RMCI also grading in the pocket park and applying stain to the existing shade structure slab. Land Tek Pressure tested four areas in the am with all passing (Valves 5, 6, 8 & 9). Crews began backfilling in these areas in the pm. Leescapes staining seatwalls. Guzman on site for 1/2 day, removed 50 CY +/- of excess material. Bixby not on site today due to over time hours.



Leescapes have stained the seat walls in the pocket park. RMCI working on the grading.



RMCI applied stain to the existing concrete slab at existing shade structure.