

Courtyard 2  
 7500 Jefferson St. NE  
 Albuquerque, NM  
 87109-4335  
 www.bhinc.com  
 voice: 505.823.1000  
 facsimile: 505.798.7988

**TO:** Patrick Chavez, PE  
 Storm Water Quality Engineer

<b>DATE:</b>	12/21/2020 - 12/23/2020
<b>REPORT NUMBER:</b>	248
<b>PROJECT NUMBER:</b>	20190447
<b>PROJECT:</b>	AMAFCA Lower Bear Tributary Water Quality Improvements
<b>LOCATION:</b>	Wyoming Blvd. to Spain. North of Arroyo Del Oso Park
<b>OWNER:</b>	AMAFCA
<b>PRIME CONTRACTOR:</b>	AUI Inc.
<b>SUB-CONTRACTORS:</b>	None
<b>PROJECT MANAGER:</b>	David Perko
<b>OBSERVER:</b>	Greg McCann

**DATE:** Monday 12/21/2020

**WEATHER:** High: 48 °F, Low: 25°F, Clear. Wind Speed: 6mph, Gusts: 10 mph

**CONTRACTOR HOURS:**  
 7:00 a.m. to 4:00 p.m.

**FIELD OBSERVATIONS:**  
 8:00 a.m. to 10:00 a.m.

**VISITORS ON SITE:** None reported

**EQUIPMENT ON SITE:**  
 None

**PERSONNEL ON SITE:**  
 AUI Inc.

**SUB-CONTRACTORS ON SITE:**

- 1 Foreman
- 2 Concrete Finisher/Laborer

**WORK DESCRIPTION:**

- **Access Road**

No work observed.

- **Car-1**

Contractor AUI continued to saw cut control joints in channel liner and floor and sealed them with SikaFlex. Contractor conducted general cleanup of work site.

(1) foreman (2) concrete finishers.

- **Car – 2**

No work observed.

- **Car – 3**

No work observed.

- **Car – 4**

No work observed.

- **Car – 5**

No work observed.

IMAGES:



Photo facing east, Car - 1: Contractor AUI preparing to seal control joints.



Photo facing south, Car - 1: Contractor AUI cleaning out control joints to prepare for sealant.



Photo facing southeast, Car - 1: Contractor AUI applying sealant to control joints.

**DATE:** Wednesday 12/23/2020

**WEATHER:** High: 53°F, Low: 30°F, Partly Cloudy. Wind Speed: 7mph, Gusts: 10 mph

**CONTRACTOR HOURS:**

7:00 a.m. to 4:00 p.m.

**FIELD OBSERVATIONS:**

8:30 a.m. to 11:30 a.m.

**VISITORS ON SITE:**

- Marshall Vickers, AUI

**EQUIPMENT ON SITE:**

None

**PERSONNEL ON SITE:**

AUI Inc.

- 1 Foreman
- 2 Concrete Finisher/Laborer

**SUB-CONTRACTORS ON SITE:**

**WORK DESCRIPTION:**

Marshall Vickers, AUI, met with Valley Fence to discuss gate installations and additional railing at Car – 5. Contractor reported there would be no work during the holidays and will resume January 4.

- **Access Road**

No work observed.

- **Car-1**

Contractor AUI continued to saw cut control joints in channel liner and floor and sealed them with SikaFlex. Contractor was anticipating all joints to be completed by end of the day.

Contractor conducted general cleanup of work site.

(1) foreman (2) concrete finishers.

- **Car – 2**

No work observed.

- **Car – 3**

No work observed.

- **Car – 4**

No work observed.

- **Car – 5**

Contractor removed formwork for grade control structure extension and backfilled structure.

(1) foreman (2) concrete finishers.

IMAGES:



Photo facing southwest, Car - 1: Contractor AUI applying primer to construction joint to prepare for sealant.



Photo facing south, Car - 1: Construction joint sealed by Contractor AUI.



Photo facing east, Car - 1: Channel cleaned up by Contractor AUI.



Photo facing south, Car - 5: Formwork for grade control structure extension removed by Contractor AUI.

COPIES TO  
joea@aiiinc.com  
marshallv@aiiinc.net  
pchavez@amafca.org

REVIEWED  
12/23/2020  
  
David M. Perko

FIELD REPORT SIGNED  
12/23/2020  
  
Greg McCann