



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	8/3/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Bixby, Leescape, Land Tek
REPORT NO.	139	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 199 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 69°F -92°F

HOURS OBSERVED: 7:30 to 10:30 am 2:00 to 4:00 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI has completed air testing from MH 4+49 to MH 13+20. All passing with mandrels pulled. Bixby backfilling on the east side of the Comanche. RMCI has one welder on site. Land Tek filling mainline irrigation for testing with a water tank. Peerless continues to work on wall "B". They are also compacting the last of Wall "C". Leescapes continues to build the seat wall adjacent to WQS on the south side of the channel.



Air testing at MH Sta 4+49 by RMCI