



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/2/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Peerless, Leescape,
REPORT NO.	161	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 229 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 68°F -93°F

HOURS OBSERVED: 8:00 to 11:00 am and 12:30 to 1:30 pm
 VISITORS ON SITE: Coyote and Western Technologies, Vinyard

WORK DESCRIPTION: RMCI placed the manways on the risers of the water harvesting tanks. They followed the manufacturers' recommendations and used the Urethane Sealant sent by Xerxes. They made two beads around the riser and placed the manways and then sealed inside. They are also working on the base course fillet adjacent to the channel on the south side up to Comanche. Leescapes continues to build the circular seat wall at the pocket park. Peerless working behind Wall "A".



Leescapes working on circular seatwall in the pocket park.



RMCI placed manways on the risers of the water harvesting tanks.