



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|--------------|
| REPORT DATE | 2/8/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | |
| REPORT NO. | 16 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 23 OF 240 CALENDAR DAYS

DAY 23 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm

HOURS OBSERVED: 1.5 (Includes DFR)

WEATHER: Cloudy, 17°F - 42°F

VISITORS ON SITE: None

WORK DESCRIPTION: Contractor continues to remove concrete channel lining on both sides of the channel from 28+50 to 20+50 +/- leaving the bottom slab in place. With three trucks running most of the debris was removed today. (Some left upstream by California). All six project signs in place.
