



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/10/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Cartesian
REPORT NO.	18	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 25 OF 240 CALENDAR DAYS

DAY 25 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm

HOURS OBSERVED: 8 am to 9 am & 2 pm to 3:30 pm

WEATHER: Clear, 16°F - 37°F

VISITORS ON SITE: None

WORK DESCRIPTION: RCMI placing chain link fence panels at trail entrances with signage (safety and detour). Between California and San Pedro Contractor also has personnel stationed to direct public to the detour. Gabion cobble was placed in baskets at downstream of the project. Traffic Control in San Pedro with signage is in place. Guzman is hauling out concrete rubble from under the bridge at San Pedro. The hoe ram has removed channel to 200 ft west of bridge. Removal of the trail started at California going west and removals were being hauled off. The contractor has begun trimming the channel for rough grade.



D6 trimming channel for rough grade.



Contractor removing concrete from under the bridge at San Pedro.