



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Cartesian
REPORT NO.	19	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 26 OF 240 CALENDAR DAYS

DAY 26 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm

WEATHER: Clear, 20°F - 42°F

HOURS OBSERVED: 11:30 am to 1:30 pm

VISITORS ON SITE: Pat Conley

WORK DESCRIPTION: Guzman built an earth berm on the west and downstream side of the California Bridge. Contractor continues to remove concrete channel lining from under the San Pedro Bridge. The hoe ram has perforated the channel for removals next week all the way down to the BOP. RMCI stringing out pipe for a temporary drain from the earth dam to downstream of the work.



Earth Berm west of the California Bridge



Silt fence along trail to enclose project from the parking lot. Chain link fence at the ends for a hard closure.