



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, HO
REPORT NO.	202	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 289 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 38°F -63°F

HOURS OBSERVED: 8:00 to 11:00 am and 1:00 to 3:00 pm
VISITORS ON SITE: Weekly Progress Meeting

WORK DESCRIPTION: RMCI continues to form manholes collars and cleaning up in Montgomery Park. Land Tek working on wildlife drinkers taking care with adjacent seeding areas. They are also forming for the pads under the trash receptacles. Land Tek still has lateral lines to complete east of the shade structure. HO formed the rest of the edger curbs and poured at 12:30 pm today. Today we have had a lot of walkers and bicyclist coming through the trail all with positive comments. Many people are thanking us for a job well done.



COA Parks painting the existing shade structure.