



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	20	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 29 OF 240 CALENDAR DAYS
DAY 29 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7 am- 3:30 pm
 WEATHER: Clear, 34°F - 63°F

HOURS OBSERVED: 10:30 am to 12:30 pm 1:00pm to 2:30 pm
 VISITORS ON SITE: Kurt Wagener, Pat Conley, Jim Spinello

WORK DESCRIPTION: RMCI continues to put the yard together. They will also continue to pump the water from the earth dam to downstream of the project. Guzman continues to remove the channel lining from under the San Pedro Bridge. The dozer and the blade are trimming for rough grade on the channel between San Pedro and California.



North side of the channel 25+00 to 26+50 +/- at 25' Left, contractor encountered an existing headwall and asphalt paving.



Still removing channel lining under the bridge.