



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	21	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 30 OF 240 CALENDAR DAYS

DAY 30 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:00 pm

HOURS OBSERVED: 8:30 am to 10:00 pm & 1:00pm to 3:30 pm

WEATHER: Clear, 35°F - 61°F

VISITORS ON SITE: weekly progress meeting

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. The excavator has moved back to help grade and remove debris. At 10:30 they began removing the headwall and stockpiling debris so that it may be viewed at the 1:30 pm meeting.



Gabions across the Hahn Arroyo placed above the confluence for the SWPPP.



Guzman rough grading with the excavator pulling out debris as they go. They created a stockpile that will be hauled out tomorrow.