



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek
REPORT NO.	216	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 309 OF 315 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 12:30 am and 1:00 to 3:00 pm

WEATHER: Cloudy, rain 32°F -54°F

VISITORS ON SITE: Walk through for Storm Drain

WORK DESCRIPTION: RMCI did not work on Saturday. Today they are working on punchlist items and in particular grouting the stacks on the water harvesting line. Land Tek worked on Saturday and Sunday placing sod. They are not complete and will be ordering more sod that will arrive next Tuesday. They are also working on punchlist items.



Land Tek placed sod at Montgomery Park over the weekend.



At Pre-Final Walk Through
some of the attendees
observing the WQS