



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|-------------------------|------------|---------------------------|------------------------------|
| REPORT DATE | 2/24/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Guzman, Advantage, Cartesian |
| REPORT NO. | 28 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 39 OF 240 CALENDAR DAYS

DAY 39 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:30 to 10:00 am & 1:00 to 3:30 pm

WEATHER: Clear, 29°F - 53°F

VISITORS ON SITE: Vinyard 2:00, Jeff Hart, Johnny Marrujo, Mike Kurt Wagner

WORK DESCRIPTION: Guzman is working on grade between the bridge at 28+76 and 24+50. RMCI continues to improve the workings of the gravity drainline.



Shotcrete earth dam upstream of the California Bridge with gravity drain line.