



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	3/4/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Guzman, Advantage, PRS, Cartesian
<b>REPORT NO.</b>	34	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 47 OF 240 CALENDAR DAYS**  
**DAY 47 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 9:00 am

WEATHER: Clear, 30°F - 61°F

VISITORS ON SITE: None

**WORK DESCRIPTION:** Guzman continues to remove channel lining under the San Pedro Bridge. They also continue to rough grade from 24+00 to the Bridge. PRS placing rebar mats from 26+00 to 28+00. They are also placing the Verticals for the sill wall. PRS needs to add 3" – 6" on the north side, on the outside of the curve, of #4 rebar to have the mat up to the forms. No shotcrete today. RMCI began trenching and placing the 30" RCP, they setup the MH at 15+80 setting 3 pieces to the south and 2 pieces to the west.



PRS Placing rebar mats from 26+00 to 28+00



RMCI Began placing 30" RCP at 15+80