



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/5/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS, Superior
REPORT NO.	56	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 79 OF 240 CALENDAR DAYS**  
**DAY 79 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 am to 10:00 am and pm

WEATHER: Clear 46°F - 78°F

VISITORS ON SITE: Vinyard, weekly progress meeting

**WORK DESCRIPTION:** RMCI placing a sandier rubbed finish to the sill wall and placed thorocoat on the first 220 lf of the wall. Finished the fine grade at the Water Quality Structure and had subgrade tested. Pipe Penetrations were backfilled and tested. Guzman continues to remove excess material from site and is working rough grade to Comanche. PRS on site ½ day - will return tomorrow. Superior on site placing 80 Cy + of Shotcrete.



RMCI compacting around pipe penetrations Iron workers will be able to tie rebar together over these areas tomorrow



Superior placing shotcrete east of the San Pedro Bridge.