

# Two Week Schedule

Project # 1011	Project Name Hahn Arroyo Project Phase I	Completed By John Krolakowski	Date 11/14/11
-------------------	---	----------------------------------	------------------

MONDAY	14	TUESDAY	15	WEDNESDAY	16	THURSDAY	17	FRIDAY	18
back-filled the excavation in the Montgomery Park		drilling holes in the pipe for the interpretive signage		pour the concrete footings		clean up ballards collar signage cattle guard			
dig the footings for the ballards in the drive pad off of Gnamacho		cleaned the round rock off of concrete		off of concrete		leaving			
dig up the last M.H. add riser ring cover		dig footings for interpretive signage		set the form for collar around M.H. ring cover					
build templates for the Interpretive signage		<del>Eric Terapax</del>		Eric Terapax seeded		→			
Land Tech put the lateral lines in the park		Landscaping north side of the channel		finishing for sodding prep for sodding		lay sod →			
cut in the sea new valves		pressure testing the laterals		back fill & tamp ditches		Thurs. 10:00 - Streets final inspection			
NO finish forming up & pouring concrete adjoin curbs									

MONDAY	21	TUESDAY	22	WEDNESDAY	23	THURSDAY	FRIDAY
punch list items		→					
clean the channel up							
gabion baskets							
Land Tech punch list items etc.		→					
						RMCI & All subs off	
						11/24 to 11/27	